

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued with supervision and coordination.
- Winona Controls finished VAV connections and related insulation.
- M&J formed & poured remaining exterior concrete.
- Swanson Flooring continued installing LVT,CPT, and base.
- M&J installed wood doors and hardware.
- Badger State Plumbing began sink connections in classrooms.
- M&J mounted bathroom accessories in main bathroom area.
- Esser Glass continued caulking exterior windows.
- Kumplete Decorating wall painting and door frame painting.
- Hudson Electric labeled devices with circuit numbers and ran additional RTU 3 phase power supply.

---

### Upcoming Week

---

- Market & Johnson will continue coordination and supervision.
- Badger State to continue sink install in Art room and classrooms.
- POB layout basketball hoops
- Chippewa Valley Excavating will auger for BB hoop bases.
- M&J will grout HM frame at North tie-in.
- Winona Controls has pipe tags and labeling to complete.
- M&J to set and pour BB hoop footings.

---

**Weekly Photos**

---









