

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued with supervision and coordinating trades.
  - Hudson Electric completed the new panel swap.
  - Terrazzo Designs began pouring and finishing terrazzo in the addition.
- 

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades.
    - Green Girts and Foam will be delivered for the exterior metal panels.
  - Ryan Jack Painting will continue caulking exterior control joints and begin painting exterior lintels.
  - Terrazzo Designs will continue pouring and finishing terrazzo in the addition.
  - PCI Austad will begin installing ceilings in existing classrooms.
- 

---

### Priority RFI's

---

RFI #39: Tunnel Structural Steel

---

---

### Priority Submittals

---

07 53 23-2: Fully Adhered EPDM Sheet Roofing Shop Drawing

23 05 93-1: Testing, Adjusting, and Balancing for HVAC Test Reports

---

**Weekly Photos**

---





