



Adding Value to Everything We Do

WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued with supervision and coordination. M&J continued hanging drywall in Area A and tying the additions into the existing building.
- Cutting Edge Drilling & Sawing LLC continued saw cutting slabs in the new fire pump room.
- B&B Electric continued electrical rough-in for the additions. B&B rerouted jobsite power for exterior work.
- Master Metals continued HVAC installation and insulating.
- Winona Controls continued plumbing rough-in and running pipe in the existing building.
 - WC began installing the new water line in the fire pump room.
- Summit Companies continued fire suppression system rough-in and running pipe in the existing building.
- MUZA began installing insulation, trim, and flashing for metal panels.
- Ryan Jack Painting continued taping and soundproofing in the additions.
 - RJP primed 1st floor Area B Addition.
- Chippewa Valley Excavating began connecting site storm water and excavating for the stoop at 2nd floor Area A.

Upcoming Week

- Market & Johnson will continue with supervision and coordination. M&J will continue tying the additions into the existing building.
 - M&J will begin forming and pouring the stoop at 2nd floor Area A.
- B&B Electric will continue electrical rough-in.
- Master Metals will continue HVAC installation and insulating.
- Winona Controls will continue plumbing rough-in and begin installing equipment in the boiler room.
 - WC will begin installing the new water line in the fire pump room.
- Summit Companies will continue fire suppression system rough-in and running pipe in the existing building.
- MUZA will continue installing insulation, trim, and flashing for metal panels.
- Ryan Jack Painting will continue taping and soundproofing in the additions.
 - RJP will begin painting in the additions.
- Chippewa Valley Excavating will begin grading for the exterior stairs in Area A/B.

Priority RFI's

RFI #32: Existing One Line Revision

RFI #42: Zone 1 & 2 Mains

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Priority Submittals

08 11 13: Steel Doors / Frames / Hardware - Shop Drawings

12 32 16: Manufactured Plastic Laminate Clad Casework - Shop Drawings

23 09 00: HVAC Control Submittals

Weekly Photos







