



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
PUTNAM HEIGHTS  
ELEMENTARY

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination.
- ICS- Completed roof decking.
- M&J- Finished exterior brick complete.
- Winona Controls- Installed EF & RTU curbs.
- M&J- Wrapped up all roof blocking and insulation.
- Hudson Elec-Temp lighting in the building.
- Badger State- Set floor drains and cleanouts to elevation.
- C&A Contractors-Safety rail install and vapor barrier on roof.

### Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- Chippewa Valley Excavating- Complete final grading.
- C&A Contractors- Roof foam and membrane.
- M&J- SOG Prep.

## WEEKLY PHOTOS



Site Picture





