



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
PUTNAM HEIGHTS
ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- Winona Controls- Continued HVAC duct and glycol line install.
- Kumplete Decorating- Tape drywall partitions and painting CMU walls.
- M&J- Nonbearing CMU walls.
- Summit Fire Protection- Finished sprinkler pipe in addition.
- M&J- Drywall installation/set HM door frames in CMU walls.
- C&A Custom Contractors-Roof edge metal.
- Badger State Plumbing- Vent and roof drain tie in completed. Plumbing inspection.
- Hudson Electric- CMU rough ins, above ceiling piping and mount electrical panels.
- QC Companies-Finished epoxy floor install in bathrooms.
- ICS- Installed structural steel for monkey bars and swing hook.
- Ryan Jack Painting- Continued caulking frames and CMU walls.

Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- M&J- Masonry demobilization/ rub CMU walls.
- Winona Controls- Continue HVAC duct and piping.
- Kumplete Decorating- Tape and paint CMU and partition walls.
- M&J- Tile backer sheetrock in bathrooms and miscellaneous framing.
- Hudson Electric- Above ceiling conduit/pull wire.
- Ryan Jack Painting- Caulking CMU walls and HM frames.

WEEKLY PHOTOS





