

WEEKLY SUMMARY

EAU CLAIRE SCHOOLS SOUTH MIDDLE SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination. M&J finished Roof blocking on classroom additions. Started structural stud framing on front entrance.
- Modern Crane finished structural steel and decking on the front entrance.
- D7 started finished air barrier on area B addition.
- RTS roofing finished roofing on area B addition.

Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Finish structural stud framing on area D front entrance addition. Start exterior wall sheeting and roof blocking on front entrance. Masons will be working on roof flashing on front entrance.
- Modern Crane will be off site.
- D7 will finish air barrier on area B addition.
- RTS roofing will finish roof on area A addition.

WEEKLY PHOTOS



area B



area A



Framing front entrance



Setting Steel Area D front entrance