



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
PUTNAM HEIGHTS  
ELEMENTARY

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J completed brick on Courtyard Walls.
- M&J cleaned and removed Foundation Forms.
- M&J Prefabricated Roof Cap.
- Hudson Electric continued CMU rough ins.
- Badger State had some interior wall rough ins.
- M&J Started Southwest Interior CMU.

### Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- MEP Interior CMU rough ins.
- M&J lay-up Interior bearing CMU.
- M&J to install treated roof edge & Temp window frames.
- Air Barrier spray south wall.

## WEEKLY PHOTOS







