
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
 - Casework delivery, 4/10.
- Ryan Jack Painting completed caulking exterior control joints and painting exterior lintels.
- Terrazzo Designs began finishing terrazzo in the addition.
- Winona Heating and Ventilating connected the new RTU.
- Quality Roofing began installing flashing and trim.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will begin installing cabinets and solid surface sills.
 - Remaining Casework delivery, 4/15.
 - Active Shooter Training inside main building, 4/15.
 - Above Ceiling Inspections throughout the week.
 - Testing and balancing of the HVAC system will begin.
- PCI Austad will begin installing ceilings in the commons corridor, and dropping full tiles in the classrooms.
- Hudson Electric will continue installing lights.
- Summit Companies will begin installing sprinkler heads and then will perform a hydro test of the system.
- Audio Architects will begin installing speakers in the classrooms.
- Swanson's Flooring will complete installation of LVT and carpet tile.
- Quality Roofing will begin installing exterior metal panels.

Priority RFI's

RFI #41: Tunnel Spread Footings

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Jeremy Hollister

(715) 579-7991

jhollister@market-johnson.com

Weekly Photos





