



*Adding Value to Everything We Do*

## WEEKLY PROJECT UPDATE

### Current Week

- Market & Johnson continued with supervision and coordination.
  - M&J formed and poured the stoop at 2nd floor Area A, retaining wall at Area B, and began forming the stairs at Area A.
- B&B Electric continued electrical rough-in.
- Master Metals continued HVAC installation and insulating.
- Winona Controls continued plumbing rough-in and began installing equipment in the boiler room.
  - WC installed the new water line in the fire pump room.
- Summit Companies continued fire suppression system rough-in and running pipe in the existing building.
- MUZA continued installing insulation, trim, and flashing for metal panels.
- Ryan Jack Painting continued taping and soundproofing in the additions.
  - RJP began painting in the additions.
- Chippewa Valley Excavating graded for the exterior stairs in Area A/B.

### Upcoming Week

- Market & Johnson will continue with supervision and coordination. M&J will continue forming and pouring the stairs at Area A.
  - M&J will pour exterior stoops and slab in the fire pump room.
- B&B Electric will continue electrical rough-in.
- Master Metals will continue HVAC installation and insulating.
- Winona Controls will continue plumbing rough-in and continue installing equipment in the boiler room.
- Summit Companies will continue fire suppression system rough-in and running pipe in the existing building.
- MUZA will finish prep and begin installing metal panels.
- Ryan Jack Painting will continue taping, soundproofing, and painting in the additions.
  - RJP will begin caulking exterior control joints.
- VerHalen will begin installing ceiling grid in Area B.

### Priority RFI's

RFI #43: Electrical Device Color

RFI #44: A212 Light Pole Location

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

*Adding Value to Everything We Do*

RFI #45: E222 Ceiling

RFI #46: Control Valves

RFI #47: FP Pool Room Drop

RFI #48: FP Pool Room Piping Type

---

**Priority Submittals**

---

08 14 16 - Flush Solid Core Wood Doors - Samples

11 53 13 - Laboratory Fume Hoods - Samples

12 32 16 - Manufactured Plastic Laminate Clad Casework - Shop Drawings

---

**Weekly Photos**

---









