



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson poured concrete floors and sawcut joints at new addition.
- Market & Johnson masons continued with insulation, flashing and brick installation.
- Market & Johnson carpenters began to layout new wall lines and started to build interior partitions.
- Hudson Electric installed conduit homeruns in existing school to feed new addition.
- Esser Glass field measured for new windows at addition.

Upcoming Week:

- Market & Johnson will continue to build partition walls at new addition.
- Market and Johnson masons will complete brick veneer and cast sills.
- Hudson Electric will begin electrical rough in at new partition walls.

WEEKLY PHOTOS







