



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with clear story framing and sheeting along with parapet and roof edge detail.
- D7 began to apply air barrier and flashing to roof edge and clearstory.
- NL Stock began underground plumbing in the new addition.
- Market and Johnson put up the Holiday Star on the roof near the new addition.
- ICS completed roof decking and detailing.

Upcoming Week:

- Market & Johnson will continue with roof edge and parapet along with some winter housing.
- Market and Johnson masons will begin to shelter scaffold for brick installation.
- D7 will continue with air barrier and flashing.
- NL Stock will continue with underground plumbing and roof drain assemblies.
- Quality Roofing will begin roofing install at flat roof area.

WEEKLY PHOTOS





