



## WEEKLY SUMMARY

# EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

### SCHEDULE UPDATE

#### Current Week:

- Market & Johnson continued with wall furring, soffit framing and drywall.
- Market and Johnson masons completed CMU install for new corridor.
- Hudson Electric completed overhead conduit piping and began to pull wire for lighting and outlets.
- Ryan Jack Painting continued with drywall taping and began to prime walls.
- Esser Glass began to install aluminum frames and glass.
- Master Mechanical continued with HVAC insulating and set the new RTU on new addition.

#### Upcoming Week:

- Market & Johnson will finish soffit framing and drywall.
- Hudson Electric will continue to pull wire through conduit for homeruns, lighting and outlets.
- Ryan Jack Painting will continue with drywall taping, priming and will begin to paint.
- Esser Glass will continue installing new windows.
- Quality Roofing will begin installing metal panels at sloped portion of new roof.

### WEEKLY PHOTOS







