



## WEEKLY SUMMARY

# EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

### SCHEDULE UPDATE

#### Current Week:

- Market & Johnson masonry erected scaffold and got CMU delivered to site.
- Chippewa Valley Excavating completed underground utilities and backfilling foundation. CVE also poured flowable concrete slurry into abandoned storm pipe.
- ICS installed 2 columns needed to start masonry.

#### Upcoming Week:

- Market & Johnson masonry will begin to build CMU walls.
- Chippewa Valley Excavating will be back to install more rock at construction entrances and haul in more fill to temporarily fill in drainage pond for construction purposes.
- Hudson Electric will be working with M&J masonry to install boxes and conduit as CMU walls are built.





