



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
PUTNAM HEIGHTS
ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J Installed CMU wall North end of addition.
- M&J Formed and Poured South Interior Footings and Walls.
- M&J Formed and Poured South and East Exterior Walls.
- CVE Backfilled South Area and Installed New Access Road at South End.
- M&J Built Scaffold for Brick and CMU on West Addition.
- CVE Excavated Remaining Interior Footings North End and Last Exterior Footings on the East.

Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- M&J will begin CMU West walls @ Courtyard and Existing Building Link.
- M&J will Form and Pour remaining Footings and Foundation Walls.
- CVE Backfill Last of Foundations.
- Structural Steel Delivery 11/15
- Hudson Electric will Rough In Pipe in CMU Walls.

WEEKLY PHOTOS







