



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS PUTNAM HEIGHTS ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- Chippewa Valley Excavating completed SOG gravel install.
- M&J Completed East exterior wall.
- Badger State finished underground rough in.
- Hudson electric continued with Fire Alarm work 2nd shift.

Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- M&J- South Brick to start.
- Structural Applicators- Air and Water Barrier to be completed.
- ICS-Steel ,bar joist and decking to begin.
- M&J Hollow Metal Frame Prep and Install.
- Hudson Elec will continue FA work 2nd shift.

WEEKLY PHOTOS







