



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
PUTNAM HEIGHTS
ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- Esser Glass- Installed aluminum entry and vestibule doors ,glass and frames.
- Hudson Electric- Art room cord reels installed. Multiple rooms have light fixtures installed.
- Winona Controls-VAV install began. Worked on RTU connections.
- Summit Fire Suppression-Installed sprinkler heads in ceiling tile. Pressure tested system.
- M&J- Continued casework and countertop installation.
- Swanson Flooring- Began LVT in Art room and SMART room.
- C&A Custom Contractor- Dried in two roof curbs for new boiler exhaust. Roofing Inspection completed.

Upcoming Week:

- Market & Johnson- Supervision and coordination.
- Swanson Flooring- LVT/CPT install.
- Hudson Electric- Corridor and room lights. Run feeder wire to panel in mechanical.
- Winona Controls- Drain glycol system for tie in. Refill and purge. Tie's for RTU & VAV's.
- M&J- Install solid surface tops and sills. Doors & hardware.
- M&J-Demo window and masonry below window. Temp in new opening.
- M&J- Exterior concrete.

WEEKLY PHOTOS





