



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
SOUTH MIDDLE SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination. M&J finished structural stud framing on area B classroom addition.
- Modern Crane set structural steel for area D front entrance addition. Finished floor and roof decking on area B classroom addition.

Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Start structural stud framing on area A classroom addition. Start exterior wall sheeting on area B classroom addition.
- Modern Crane will install floor and roof decking on area A classroom addition. Start detailing structural steel on area D front entrance addition.

WEEKLY PHOTOS



Structural stud framing area B



Structural stud framing area B



Structural steel area A



Setting Steel Area D front entrance