



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
SOUTH MIDDLE SCHOOL

SCHEDULE UPDATE

Current Week:

Market & Johnson continued with supervision and coordination. M&J poured foundation walls for Area B addition. Started forming footings for area D addition in front entrance.

Chippewa Valley Excavating demoed concrete in front of main entrance and excavated for foundations. Backfilled area A & B foundations.

Bald Eagle erectors continued tying rebar for foundations.

Modern Crane mobilized equipment to jobsite.

Upcoming Week:

Market & Johnson will continue with supervision and coordination. Form and pour footings for area D addition.

Chippewa Valley Excavating will be off site.

Bald Eagle erectors will tie rebar for area D footings.

Modern Crane will start setting structural steel for area A & B additions.

WEEKLY PHOTOS



WELCOME TO
SOUTH MIDDLE SCHOOL

2

Mj M
Jo





SOUTH MIDDLE SCHOOL