



## WEEKLY SUMMARY

# EAU CLAIRE SCHOOLS SOUTH MIDDLE SCHOOL

### SCHEDULE UPDATE

#### Current Week:

- Market & Johnson continued with supervision and coordination. M&J finished structural stud framing and exterior wall sheeting on front entrance. Masons started cutting in roof flashing on the front entrance.
- D7 started finished air barrier on area B addition. Started air barrier on front entrance.
- RTS roofing finished roofing on area A addition.
- Winona Controls finished underground plumbing rough in area B addition for science classrooms.

#### Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Finish roof blocking on front entrance. Pour concrete slabs in both area A and B additions. Masons will finish roof flashing on front entrance. Start exterior brick on area A addition.
- D7 will finish air barrier on front entrance addition.
- RTS roofing will finish roof on front entrance addition.

### WEEKLY PHOTOS







