



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS SOUTH MIDDLE SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination. M&J poured footings for Area B and retaining wall for area A.
- Chippewa Valley Excavating continued hauling extra material off site.
- Bald Eagle erectors continued tying rebar for foundations.
- D7 installed waterproofing and insulation on Area A foundation walls.

Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Form and pour foundation walls for Area B. Start forming footings in area D in front of main entrance.
- Chippewa Valley Excavating will demo concrete and grass islands in front of main entrance. Excavate for foundations in front of main entrance. Backfill area A foundations.
- Bald Eagle erectors will tie rebar for area D footings.

WEEKLY PHOTOS



SOUTH MIDDLE SCHOOL



