

WEEKLY SUMMARY

EAU CLAIRE SCHOOLS PUTNAM HEIGHTS ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J formed and poured Footings and Walls.
- M&J Installed masonry foundation CMU against existing.
- Chippewa Valley Excavation backfilled North and West foundations.
- M&J Poured a section of courtyard colored concrete.
- South sidewalk fence was reinstalled.
- CVE Excavate south interior footings.

Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- M&J will continue to pour footings and foundation walls.
- M&J -North CMU wall to begin.
- Winona Nursery will begin landscape activities in the courtyard.
- M&J -West courtyard CMU.

WEEKLY PHOTOS





