



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS PUTNAM HEIGHTS ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- Hudson Electric- EML piping and LV Coordination.
- Ver Halen- Installed ceiling grid in all classrooms.
- Grazzini-Continued wall tile and grouting.
- M&J- Poured east sidewalk.
- Winona Controls-Pipe insulating, installed diffusers and CUH's.
- M&J-Assembled and installed cubbies.
- Badger State Washing- Washed exterior and vestibule brick.

Upcoming Week:

- Market & Johnson- Continue with supervision and coordination.
- Chippewa Valley Excavating- Site work in new asphalt area.
- M&J- Install casework and countertops.
- Hudson Electric- Drop in light fixtures and install devices.
- Grazzini- Finish main bathroom grouting and start SPED bathroom.
- Ver Halen- Bathroom and corridor grid.
- M&J- Pour exterior concrete.

WEEKLY PHOTOS



Site Picture



Site Picture



Site Picture



Site Picture