
WEEKLY PROJECT UPDATE

Current Week

- Market and Johnson continued supervision and coordination.
- Badger State installed bottle fill and drinking fountains.
- M&J attached coat hooks to cubbies.
- Ver Halen finished grid and ceiling tile installation.
- Winona Controls made GHW tie ins.
- Hudson Electric assisted in RTU start-up and installed main vestibule lights.
- Winona Controls cleaned and filled GCW & GHW loops.
- M&J completed exterior expansion material.
- Badger State installed faucets and drains on Art Room sinks.

Upcoming Week

- Market & Johnson will continue with coordination and supervision.
- Hudson Electric will disconnect temp power from job trailers.
- M&J will install classroom amplifier shelving.
- Badger State will caulk fixtures to walls.
- M&J will prep job trailers for removal.
- Ryan Jack Painting will caulk exterior control joints in brick.
- Winona Nursery could possibly install landscape material at courtyard.

Weekly Photos





