

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J began installing cabinets.
  - Remaining Casework and solid surface sills delivered, 4/15.
  - Active Shooter Training inside main building, 4/15.
  - Above Ceiling Inspections throughout the week.
  - Began testing and balancing the HVAC system.
- PCI Austad installed ceilings in the commons corridor.
- Hudson Electric continued installing lights.
- Summit Companies began installing sprinkler heads and performing a hydro test of the system.
- Audio Architects began installing speakers in the classrooms.
- Swanson's Flooring continued installation of LVT and carpet tile.
- Quality Roofing began installing trim for metal panels.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing cabinets, solid surface sills, and door hardware.
  - Testing and balancing of the HVAC system will continue.
- PCI Austad will begin dropping full ceiling tiles.
- Swanson's Flooring will begin installing vinyl base and complete LVT.
- Quality Roofing will begin installing exterior metal panels.
- Chippewa Valley Excavating will begin exterior grading for sidewalks.
- Wynn O Jones will install epoxy tops.

---

### Priority RFI's

---

RFI #41: Tunnel Spread Footings

RFI #42: 233/235/239 Speakers and Clocks

Project Manager: Jordan Lieftring

(715) 579-0176

[jlieftring@market-johnson.com](mailto:jlieftring@market-johnson.com)

Superintendent: Jeremy Hollister

(715) 579-7991

[jhollister@market-johnson.com](mailto:jhollister@market-johnson.com)

---

**Weekly Photos**

---





