

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson masons completed the South and SE CMU exterior walls to bearing and now have transitioned to the North wall.
- Structural steel beams and columns were delivered to the site.
- Hudson Electric installed conduit and boxes in CMU walls.

### Upcoming Week:

- Market & Johnson masons will complete the North and NE CMU walls.
- Hudson Electric will continue to rough in boxes and conduit as needed in exterior CMU walls.

## WEEKLY PHOTOS





