



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson completed sheltering scaffold for brick install and received the first brick delivery.
- Market and Johnson completed roof edge and parapet.
- NL Stock completed underground plumbing and roof drain piping.
- Quality Roofing began flat roof install.

Upcoming Week:

- Market & Johnson will begin to lay brick at new addition.
- Quality Roofing will complete flat roof install and begin roofing the sloped roof.
- Hudson Electric will mount boxes for lighting at new brick veneer walls.

WEEKLY PHOTOS





