



EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued installing HM doors, hardware, and markerboards.
- Esser Glass continued installing glass at interior HM frames and installed the Vestibule Storefront.
- Hudson Electric began installing devices.
- Master Mechanical began connecting piping to the roof top unit.
- Ryan Jack Painting continued with priming and painting of CMU and drywall walls. RJP completed the Clearstory ceiling dry fall.
- Summit Fire Protection completed installing piping for fire suppression system.
- PCI Austad began installing ceiling grid in new classrooms.
- Terrazzo Designs began installing flooring transition strips.

Upcoming Week:

- Market & Johnson will continue installing HM doors, hardware, and markerboards.
- Hudson Electric will continue installing devices and begin installing lights.
- Ryan Jack Painting will continue priming and painting the commons Clearstory walls.
- PCI Austad will continue installing ceiling grid in new classrooms.
- Esser Glass will continue installing glass at interior aluminum frames and break metal. Esser will begin interior and exterior caulking.



Aluminum Storefront



Clearstory Commons



Ceiling Grid Installed

