



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
PUTNAM HEIGHTS
ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- Winona Controls-Began install of supply and return duct work/core holes for GWHR&GWHS.
- Badger State- Plumbing rough ins at bathrooms.
- M&J-Framing metal stud walls and wood backing.
- Ryan Jack Painting- Caulk CMU control joints/sound insulation at top of walls.
- C&A Custom Contractors- Roof detailing.
- Hudson Elec- Rough in at metal stud walls.

Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- Winona Controls- Continue HVAC install.
- M&J-CMU walls.
- Esser Glass- Start window install.
- Badger State-Finish bathroom rough ins & roof drain tie ins.
- Hudson Elec-CMU & metal stud wall rough ins.
- RJP-Top of wall insulation and sound caulk.
- M&J-Metal stud framing/drywall & wood backing.
- C&A- Roof edge metal.

WEEKLY PHOTOS





