



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
PUTNAM HEIGHTS
ELEMENTARY

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J finished the brick veneer on the South exterior walls.
- M&J installed parapet cap on East wall.
- ICS set all bar joist.
- Air & water barrier was applied on East wall.
- M&J started brick on East exterior wall.
- Hudson Elec wrapped up fire alarm work in existing school.

Upcoming Week:

- Market & Johnson - continue with supervision and coordination.
- ICS will begin putting down roof decking.
- M&J will continue installing brick on East wall.
- Hudson Elec will finish rough ins in East wall brick.
- M&J - close in misc. openings.
- M&J - set HM frames in completed walls.
- Badger State will work on water supply lines in existing building.

WEEKLY PHOTOS



South wall brick under construction.

South wall brick completed.



Roof cap on East wall.



Bar joist in corridor looking North.