



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
SOUTH MIDDLE SCHOOL

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination. M&J poured footings for area D addition. Started forming foundation walls for area D addition in front entrance.
- Chippewa Valley Excavating was off site.
- Bald Eagle erectors continued tying rebar for foundations.
- Modern Crane set structural steel for area B addition.

### Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Pour concrete for foundation walls on area D addition.
- Chippewa Valley Excavating will be off site.
- Bald Eagle erectors will tie rebar for area D foundation walls.
- Modern Crane will continue setting steel for area A and B classroom additions.

## WEEKLY PHOTOS

A photograph of a construction site for the main entrance of South Middle School. The building is a two-story brick structure with several windows. The ground is excavated, showing rebar and concrete foundations. A large pile of dirt is on the right, and a stack of red bricks is in the foreground. Workers in orange safety vests are visible near the excavation.

WELCOME TO  
SOUTH MIDDLE SCHOOL

WELCOME TO  
SOUTH MIDDLE SCHOOL  
- MAIN ENTRANCE



