



## WEEKLY SUMMARY

# EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

### SCHEDULE UPDATE

#### Current Week:

- Market & Johnson masons completed laying up CMU walls to joist bearing.
- Market & Johnson carpenters installed window blocking, prebuilt roof edge assemblies and built and began to install temporary panels at window openings.
- Hudson Electric completed electrical rough in at CMU walls.
- D7 Solutions began air barrier installation on CMU walls.

#### Upcoming Week:

- Market & Johnson will continue temporary panels at window openings and will begin to build structural stud walls at the clear story.
- ICS will begin to erect structural column and beam assemblies.
- Bar joists and metal decking are scheduled to be delivered to site on 11/22
- D7 Solutions will continue with air barrier and detailing

### WEEKLY PHOTOS





