



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
PUTNAM HEIGHTS  
ELEMENTARY

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination.
- Chippewa Valley Excavating- Grading for paved playground.
- Hudson Electric- Install outlets.
- CVE- Retention pond and storm pipe connection.
- Grazzini-Grout main bathroom walls & clean -up.
- Winona Controls- Set RTU and installed diffusers and grilles.
- M&J- Formed and poured sidewalks.
- Ver Halen- Grid install and tile borders.
- M&J- Started installing casework.

### Upcoming Week:

- Market & Johnson- Supervision and coordination.
- Hudson Electric-Install light fixtures and devices/ RTU power.
- Winona Controls- VAV install/RTU connections.
- M&J- Casework & countertops.
- Esser Glass- Aluminum entry frame install.
- Grazzini- Finish bathroom tile and grout in SPED bathroom.
- C&A Custom Contractors- Cut in roof curbs for new boiler.

## WEEKLY PHOTOS







